

Project Info

 09 May 2020

 CC5™

 700sqm

 Devarayi-Shivathan

 RVNL Hubli



Installation Completion Photo

There is an ongoing new railway construction & track laying work going on between Devarayi to Shivathan station under RVNL Hubli. After laying of railway track there are some old existing outfall works done on soil & some are done by concreting which are now vanished & totally damaged due to multiple seasonal rains & wind.

As we have worked with RVNL Hubli once on previous slope erosion control work, they approached us for same to be done with Concrete Canvas. We suggest them CC5, for outfall applications as such type of works are previously done by our manufacturer company but not in India till now. This is our first successful work in which we have completed 32 such outfall each with length 10-12m & 1.5m circular depth.

The work was started during lockdown period due to which our supervisors has to wait 14days in quarantine centre first then work was disturbed mostly due to everyday rains & bad weather. Total work was completed in 20 working days & total 1month was wasted due to above problems. RVNL has given us a reimbursement for the same as work was urgent & has to be done during lockdown only.



Before Photos During Site Visit



Outfall Profile Preparation



Prepared Surface



Protection With Tirpal From Rain



CC Laying



Peg Fixing



Fixing & Screwing Done



Completed Outfall